EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Water Supply & Sanitary for Govt School building at Byatarayanapura
2	Amount of Work Portion	
3	Estimated Cost	0.60 Lks
4	Name of contractor	Sreenivasaiah . N.N.
5	Agreement No.	254/2013-14
6	No. and date under which work order issued	254/2013-14, 23/01/2014
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site Intigation delayed work completion.
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recommendation can be approved

Assistant Engineer

Executive Engineer
Byatarayanapura Division

EE
F/L
SE

D. K. Madhusudhan
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92